


U of O New Residence Hall Weekly Impact Schedule
Week of 4/17-4/21

Truck Type	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
Loading Dump Trucks	Thru out the day	Thru out the day	Thru out the day	Thru out the day	Thru out the day	
Deliveries	Thru out the day	Thru out the day	Thru out the day	Thru out the day	Thru out the day	
Concrete Trucks				Morning		
Concrete Pump						
Forklift	Thru out the day	Thru out the day	Thru out the day	Thru out the day	Thru out the day	
Excavator	Thru out the day	Thru out the day	Thru out the day	Thru out the day	Thru out the day	


Loading Dump Trucks (shut down during loading)



Noise Impact

	Mon	Tue	Wed	Thur	Fri	Sat
Last WK	Green	Green	Green	Green	Green	Green
This WK	Green	Green	Green	Green	Green	Green


Concrete Trucks (Idling at all times)



Noise Impact

	Mon	Tue	Wed	Thur	Fri	Sat
Last WK	Green	Green	Green	Green	Green	Green
This WK	Green	Green	Green	Green	Green	Green


Concrete Pump (idling at all times)



Noise Impact

	Mon	Tue	Wed	Thur	Fri	Sat
Last WK	Green	Green	Green	Green	Green	Green
This WK	Green	Green	Green	Green	Green	Green


Delivery Truck (shut down during loading)



Noise Impact

	Mon	Tue	Wed	Thur	Fri	Sat
Last WK	Green	Green	Green	Green	Green	Green
This WK	Green	Green	Green	Green	Green	Green


Excavator (Idling at All Times)



Noise Impact

	Mon	Tue	Wed	Thur	Fri	Sat
Last WK	Green	Green	Green	Green	Green	Green
This WK	Green	Green	Green	Green	Green	Green

Forklift (shut down while not in use)



Noise Impact

	Mon	Tue	Wed	Thur	Fri	Sat
Last WK	Green	Green	Green	Green	Green	Green
This WK	Green	Green	Green	Green	Green	Green

Minor Impact
 Key Moderate Impact
 High Impact

Construction Activities:

Interior Finishes are proceeding down through the building. Exterior cladding will continue on the east, and north wings. Site Work will continue in the courtyard, along Columbia, and 17th.

Construction Equipment onsite: One forklift will move material around the site. 5 Boom lifts will facilitate the window/WRB install on the exterior of the building. An excavator and dump truck will facilitate the removal of the temporary rock and soil for the beginning of site work. A mobile crane will be on-site to take down the last hydro lift on Monday.

Truck Traffic:

Shown in diagrams above.

Safety is the highest value for Walsh Construction. Walsh focuses not only on the safety of pedestrians and vehicles around our site, but also the safety of our workers onsite as well. Our goal is to ensure everyone returns home safely each day.