


U of O New Residence Hall Weekly Impact Schedule
Week of 9/19-9/23

Truck Type	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
Loading Dump Trucks	Thru out the day	Thru out the day	Thru out the day	Thru out the day	Thru out the day	
Deliveries	Thru out the day	Thru out the day	Thru out the day	Thru out the day	Thru out the day	
Concrete Trucks		Morning				
Concrete Pump						
One Lane Closure						
Excavator	Thru out the day	Thru out the day	Thru out the day	Thru out the day	Thru out the day	


Loading Dump Trucks (shut down during loading)



Noise Impact

	Mon	Tue	Wed	Thur	Fri	Sat
Last WK	Minor	Minor	Minor	Minor	Minor	Minor
This WK	Minor	Minor	Minor	Minor	Minor	Minor


Concrete Trucks (Idling at all times)



Noise Impact

	Mon	Tue	Wed	Thur	Fri	Sat
Last WK	Minor	Minor	Minor	Minor	Minor	Minor
This WK	Minor	Minor	Minor	Minor	Minor	Minor


Concrete Pump (idling at all times)



Noise Impact

	Mon	Tue	Wed	Thur	Fri	Sat
Last WK	Minor	Minor	Minor	Minor	Minor	Minor
This WK	Minor	Minor	Minor	Minor	Minor	Minor

Delivery Truck (shut down during loading)



Noise Impact

	Mon	Tue	Wed	Thur	Fri	Sat
Last WK	Minor	Minor	Minor	Minor	Minor	Minor
This WK	Minor	Minor	Minor	Minor	Minor	Minor

Excavator (Idling at All Times)



Noise Impact

	Mon	Tue	Wed	Thur	Fri	Sat
Last WK	Minor	Minor	Minor	Minor	Minor	Minor
This WK	Minor	Minor	Minor	Minor	Minor	Minor

Key

Minor Impact	Moderate Impact	High Impact
--------------	-----------------	-------------

Construction Activities:

Wood framing will continue on the 3rd floor west and east wings and the floor system will be completed on the north wing 2nd Floor. Forklifts will access the building along 17th from Columbia from time to time. Mechanical, Electrical, and Plumbing rough-in will continue on the 1st and 2nd floor. Concrete stairs will be poured Tuesday morning on the North wing.

Construction Equipment onsite: Two forklifts will move material around the site. Excavators and dump trucks will move dirt for storm piping most of the week.

Truck Traffic:

Shown in diagrams above.

Safety is the highest value for Walsh Construction. Walsh focuses not only on the safety of pedestrians and vehicles around our site, but also the safety of our workers onsite as well. Our goal is to ensure everyone returns home safely each day.