


U of O New Residence Hall Weekly Impact Schedule Week of 11/28-12/2

Truck Type	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
Loading Dump Trucks						
Deliveries	Thru out the day	Thru out the day	Thru out the day	Thru out the day	Thru out the day	
Concrete Trucks		Afternoon				
Concrete Pump		Afternoon				
Forklift	Thru out the day	Thru out the day	Thru out the day	Thru out the day	Thru out the day	
Excavator						


Loading Dump Trucks (shut down during loading)




Concrete Trucks (Idling at all times)




Concrete Pump (idling at all times)




Delivery Truck (shut down during loading)



Excavator (Idling at All Times)



Forklift (shut down while not in use)



Construction Activities:

Wood framing will continue the roof parapets and over-runs. Forklifts will access the building along 17th from Columbia from time to time. Mechanical, Electrical, and Plumbing rough-in will continue on the 5th floor. Building wrap and Window Install will continue on the north wing and roof. Permanent roofing will start on the west wing. Scaffolding will be installed on the west wing courtyard elevations.

Construction Equipment onsite: Two forklifts will move material around the site. A mobile Crane will be on-site Tuesday to lift roofing material and Thursday to lift mechanical units. A concrete pump will be on-site Tuesday to pour the last mechanical pad. 4 Boom lifts will facilitate the window/WRB install on the exterior of the building

Truck Traffic:

Shown in diagrams above.

Safety is the highest value for Walsh Construction. Walsh focuses not only on the safety of pedestrians and vehicles around our site, but also the safety of our workers onsite as well. Our goal is to ensure everyone returns home safely each day.