



U of O New Residence Hall Weekly Impact Schedule Week of 12/19-12/23

Truck Type	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
Loading Dump Trucks						
Deliveries	Thru out the day	Thru out the day	Thru out the day	Thru out the day	Thru out the day	
Concrete Trucks						
Concrete Pump						
Forklift	Thru out the day	Thru out the day	Thru out the day	Thru out the day	Thru out the day	
Excavator						


Loading Dump Trucks (shut down during loading)




Concrete Trucks (Idling at all times)




Concrete Pump (idling at all times)



Delivery Truck (shut down during loading)



Excavator (Idling at All Times)



Forklift (shut down while not in use)



Construction Activities:

Wood framing pick-up will continue throughout the building. Forklifts will access the building along 17th from Columbia from time to time. Mechanical, Electrical, and Plumbing rough-in is on-going. Building wrap and Window Install will continue on the north wing and roof. Permanent roofing will continue on the east wing weather permitting. Scaffolding will continue down 17th on the west wing. Masonry scaffold will be erected along Moss and the north elevation on the east wing. Exterior cladding will start on the west wing and east wing.

Construction Equipment onsite: Two forklifts will move material around the site. 3 Boom lifts will facilitate the window/WRB install on the exterior of the building

Truck Traffic:

Shown in diagrams above.

Safety is the highest value for Walsh Construction. Walsh focuses not only on the safety of pedestrians and vehicles around our site, but also the safety of our workers onsite as well. Our goal is to ensure everyone returns home safely each day.