



U of O New Residence Hall Weekly Impact Schedule Week of 1/16-1/20

Truck Type	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
Loading Dump Trucks						
Deliveries	Thru out the day	Thru out the day	Thru out the day	Thru out the day	Thru out the day	
Concrete Trucks						
Concrete Pump						
Forklift	Thru out the day	Thru out the day	Thru out the day	Thru out the day	Thru out the day	
Excavator						


Loading Dump Trucks (shut down during loading)




Concrete Trucks (Idling at all times)



Concrete Pump (idling at all times)



Delivery Truck (shut down during loading)



Excavator (Idling at All Times)



Forklift (shut down while not in use)



Construction Activities:

Forklifts will access the building along 17th from Columbia from time to time to stock the brick masons. Mechanical, Electrical, and Plumbing rough-in is on-going in the building. Permanent roofing will continue on the lower roofs weather permitting. Exterior cladding will continue on the west and east wings. Drywall and gypcrete will be installed on the interior. The elevator install and interior finishes will continue this week.

Construction Equipment onsite: Two forklifts will move material around the site. 1 Boom lift will facilitate the window/WRB install on the exterior of the building.

Truck Traffic:

Shown in diagrams above.

Safety is the highest value for Walsh Construction. Walsh focuses not only on the safety of pedestrians and vehicles around our site, but also the safety of our workers onsite as well. Our goal is to ensure everyone returns home safely each day.