


U of O New Residence Hall Weekly Impact Schedule
Week of 2/13-2/17

Truck Type	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
Loading Dump Trucks						
Deliveries	Thru out the day	Thru out the day	Thru out the day	Thru out the day	Thru out the day	
Concrete Trucks						
Concrete Pump						
Forklift	Thru out the day	Thru out the day	Thru out the day	Thru out the day	Thru out the day	
Excavator						


Loading Dump Trucks (shut down during loading)



Noise Impact

	Mon	Tue	Wed	Thur	Fri	Sat
Last WK	Low	Low	Low	Low	Low	Low
This WK	Low	Low	Low	Low	Low	Low


Concrete Trucks (Idling at all times)



Noise Impact

	Mon	Tue	Wed	Thur	Fri	Sat
Last WK	Low	Low	Low	Low	Low	Low
This WK	Low	Low	Low	Low	Low	Low


Concrete Pump (idling at all times)



Noise Impact

	Mon	Tue	Wed	Thur	Fri	Sat
Last WK	Low	Low	Low	Low	Low	Low
This WK	Low	Low	Low	Low	Low	Low

Delivery Truck (shut down during loading)



Noise Impact

	Mon	Tue	Wed	Thur	Fri	Sat
Last WK	Low	Low	Low	Low	Low	Low
This WK	Low	Low	Low	Low	Low	Low


Excavator (Idling at All Times)



Noise Impact

	Mon	Tue	Wed	Thur	Fri	Sat
Last WK	Low	Low	Low	Low	Low	Low
This WK	Low	Low	Low	Low	Low	Low

Forklift (shut down while not in use)



Noise Impact

	Mon	Tue	Wed	Thur	Fri	Sat
Last WK	Low	Low	Low	Low	Low	Low
This WK	Low	Low	Low	Low	Low	Low

■ Minor Impact
 ■ Key Moderate Impact
 ■ High Impact

Construction Activities:

Mechanical, Electrical, and Plumbing rough-in is on-going in the building. Permanent roofing will continue on the lower roofs weather permitting. Exterior cladding will continue on the west, east, and north wing. Drywall and gypcrete will be installed on the interior. The elevator install and interior finishes will continue this week. Roofing will continue weather permitting.

Construction Equipment onsite:

Three forklifts will move material around the site. 3 Boom lift will facilitate the window/WRB install on the exterior of the building. A mobile crane will be on-site Tuesday to facilitate the erection of the hydro mobile lifts on the north wing.

Truck Traffic:

Shown in diagrams above.

Safety is the highest value for Walsh Construction. Walsh focuses not only on the safety of pedestrians and vehicles around our site, but also the safety of our workers onsite as well. Our goal is to ensure everyone returns home safely each day.