


U of O New Residence Hall Weekly Impact Schedule
Week of 3/6-3/10

| Truck Type | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday |
|----------------------------|------------------|------------------|------------------|------------------|------------------|----------|
| Loading Dump Trucks | | | | | | |
| Deliveries | Thru out the day | Thru out the day | Thru out the day | Thru out the day | Thru out the day | |
| Concrete Trucks | | | Morning | | | |
| Concrete Pump | | | Morning | | | |
| Forklift | Thru out the day | Thru out the day | Thru out the day | Thru out the day | Thru out the day | |
| Excavator | | | | | Thru out the day | |


Loading Dump Trucks (shut down during loading)



Noise Impact

| | Mon | Tue | Wed | Thur | Fri | Sat |
|---------|-------|-------|-------|-------|-------|-------|
| Last WK | Green | Green | Green | Green | Green | Green |
| This WK | Green | Green | Green | Green | Green | Green |


Concrete Trucks (Idling at all times)



Noise Impact

| | Mon | Tue | Wed | Thur | Fri | Sat |
|---------|-------|-------|-------|-------|-------|-------|
| Last WK | Green | Green | Green | Green | Green | Green |
| This WK | Green | Green | Red | Green | Green | Green |


Concrete Pump (idling at all times)



Noise Impact

| | Mon | Tue | Wed | Thur | Fri | Sat |
|---------|-------|-------|-------|-------|-------|-------|
| Last WK | Green | Green | Green | Green | Green | Green |
| This WK | Green | Green | Red | Green | Green | Green |


Delivery Truck (shut down during loading)



Noise Impact

| | Mon | Tue | Wed | Thur | Fri | Sat |
|---------|-------|-------|-------|-------|-------|-------|
| Last WK | Green | Green | Green | Green | Green | Green |
| This WK | Green | Green | Green | Green | Green | Green |


Excavator (Idling at All Times)



Noise Impact

| | Mon | Tue | Wed | Thur | Fri | Sat |
|---------|-------|-------|-------|-------|-------|-------|
| Last WK | Green | Green | Green | Green | Green | Green |
| This WK | Green | Green | Green | Green | Green | Green |

Forklift (shut down while not in use)



Noise Impact

| | Mon | Tue | Wed | Thur | Fri | Sat |
|---------|-------|-------|-------|-------|-------|-------|
| Last WK | Green | Green | Green | Green | Green | Green |
| This WK | Green | Green | Green | Green | Green | Green |

Key
 Minor Impact: Green bar
 Moderate Impact: Yellow bar
 High Impact: Red bar

Construction Activities:

Mechanical, Electrical, and Plumbing rough-in are on-going in the building. Exterior cladding will continue on the west, east, and north wing. Drywall and finishes will continue to be installed on the interior. The trash enclosure walls will be poured on Wednesday.

Construction Equipment onsite: Three forklifts will move material around the site. 3 Boom lift will facilitate the window/WRB install on the exterior of the building. A pump truck will help to pour the concrete walls on Wednesday. A mini-excavator will be on-site Friday to backfill.

Truck Traffic:

Shown in diagrams above.

Safety is the highest value for Walsh Construction. Walsh focuses not only on the safety of pedestrians and vehicles around our site, but also the safety of our workers onsite as well. Our goal is to ensure everyone returns home safely each day.