


**U of O New Residence Hall Weekly Impact Schedule**  
**Week of 4/3-4-7**

Truck Type	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
<b>Loading Dump Trucks</b>			Thru out the day	Thru out the day	Thru out the day	
<b>Deliveries</b>	Thru out the day	Thru out the day	Thru out the day	Thru out the day	Thru out the day	
<b>Concrete Trucks</b>						
<b>Concrete Pump</b>						
<b>Forklift</b>	Thru out the day	Thru out the day	Thru out the day	Thru out the day	Thru out the day	
<b>Excavator</b>			Thru out the day	Thru out the day	Thru out the day	


**Loading Dump Trucks (shut down during loading)**



**Noise Impact**

	Mon	Tue	Wed	Thur	Fri	Sat
Last WK	Low	Low	Low	Low	Low	Low
This WK	Low	Low	Low	Low	Low	Low


**Concrete Trucks (Idling at all times)**



**Noise Impact**

	Mon	Tue	Wed	Thur	Fri	Sat
Last WK	Low	Low	Low	Low	Low	Low
This WK	Low	Low	Low	Low	Low	Low


**Concrete Pump (idling at all times)**



**Noise Impact**

	Mon	Tue	Wed	Thur	Fri	Sat
Last WK	Low	Low	Low	Low	Low	Low
This WK	Low	Low	Low	Low	Low	Low

**Delivery Truck (shut down during loading)**



**Noise Impact**

	Mon	Tue	Wed	Thur	Fri	Sat
Last WK	Low	Low	Low	Low	Low	Low
This WK	Low	Low	Low	Low	Low	Low


**Excavator (Idling at All Times)**



**Noise Impact**

	Mon	Tue	Wed	Thur	Fri	Sat
Last WK	Low	Low	Low	Low	Low	Low
This WK	Low	Low	Low	Low	Low	Low

**Forklift (shut down while not in use)**



**Noise Impact**

	Mon	Tue	Wed	Thur	Fri	Sat
Last WK	Low	Low	Low	Low	Low	Low
This WK	Low	Low	Low	Low	Low	Low

■ Minor Impact    
 ■ Key Moderate Impact    
 ■ High Impact

**Construction Activities:**  
Mechanical, Electrical, and Plumbing rough-in are on-going in the building. Exterior cladding will continue on the east, and north wings. Drywall and finishes will continue to be installed on the interior. Site Work will start on Wednesday along Columbia and 17th.

**Construction Equipment onsite:** Two forklifts will move material around the site. 5 Boom lifts will facilitate the window/WRB install on the exterior of the building. An excavator and dump truck will facilitate the removal of the temporary rock and soil for the beginning of site work.

**Truck Traffic:**  
Shown in diagrams above.  
Safety is the highest value for Walsh Construction. Walsh focuses not only on the safety of pedestrians and vehicles around our site, but also the safety of our workers onsite as well. Our goal is to ensure everyone returns home safely each day.