


U of O New Residence Hall Weekly Impact Schedule Week of 5/15-5/19

Truck Type	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
Loading Dump Trucks	Thru out the day	Thru out the day	Thru out the day	Thru out the day	Thru out the day	
Deliveries	Thru out the day	Thru out the day	Thru out the day	Thru out the day	Thru out the day	
Concrete Trucks			Morning	Thru out the day		
Concrete Pump						
Forklift	Thru out the day	Thru out the day	Thru out the day	Thru out the day	Thru out the day	
Excavator	Thru out the day	Thru out the day	Thru out the day	Thru out the day	Thru out the day	


Loading Dump Trucks (shut down during loading)




Concrete Trucks (Idling at all times)



Concrete Pump (idling at all times)



Delivery Truck (shut down during loading)



Excavator (Idling at All Times)



Forklift (shut down while not in use)



Construction Activities:

Finishes are on-going in the building. Sidewalks and curbs continue along 17th and Columbia this week. Site walls will be poured north of the building. Concrete trucks will be on 17th and Columbia for these pours accompanied by a flagger. Grading of the fire lane and parking lot will continue this week.

Construction Equipment onsite: One forklift will move material around the site. 1 Boom lifts will facilitate the cladding install on the exterior of the building. An excavator and dump truck will facilitate the removal of the temporary rock and soil for grading. Concrete trucks will be on-site to pour concrete

Truck Traffic:

Shown in diagrams above.

Safety is the highest value for Walsh Construction. Walsh focuses not only on the safety of pedestrians and vehicles around our site, but also the safety of our workers onsite as well. Our goal is to ensure everyone returns home safely each day.